BRUHATH BANGALORE MAHANAGARA PALIKE

FORMATE -01

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUE DATE

Sl	DESCRIPTION	DETAILS
1	Name of the work	*Drilling of Borewell in Bhuvaneshwari Nagara area in Bagalagunte Ward No 14*
2	Estimated cost and Technical Sanction NO and Date	Rs.52.00 Lakhs, T.S No.68/20-21, 11.08.2020
3	Amount of Tender	4042044.00
4	Job Code No	014-21-000006
5	Name & Address of the contractor	K Madhavareddy
6	Aggrement No & Date	EE/DD/AGR/193/20-21, Dt.26.02.2021
7	No. & Date Under which the woirk order has been issued	EE/DD/WO/193/20-21, Dt.26.02.2021
8	Time limit Originally fixed for completion of time	90 Days
9	Date of application of contractor requesting for extension	26.05.2021
10	Date of receipt of application in Sub Division	
11	Weather time extended	Yes
12	Due date of Starting the work	26.05.2021
13	Due date of completion of the work	20.04.2022
14	Actul Date of completion of the work	25.02.2021
15	Progress achieved during first extension	–
16	Time extension period applied for	26.05.2021 to 20.04.2022
17	No of Days	330
18	Time Extension Recommended	Yes

Sl	DESCRIPTION	DETAILS
19	Whether original application of contractor enclosed	yes
20	The balance work to be executed	not start
21	Approximate time required for completion on the work	90 day
22	Work charge establishment expenditure incurred after expirey of the due date of completion	
23	Wether notice as per clause (2) of aggreement if so, No	yes
24	Weather Reply received action taken on the contractor	letter is given
25	Rate of Fine recommended by Asst.Executive Engineer	Recommanded Without Penalty
26	Remarks of Executive Engineer	Penalty Rs to /day

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB DIVISION

EXECUTIVE ENGINEER
Dasarahalli Division

Fine ಅಧಿಕಾರಿಯವರಿಗೆ ಇರುವುದಿಲ್ಲ
for 330 days ಇಷ್ಟು a fine ಹಾಕಲಾಗಿದೆ days

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division Bangalore
27/02/2024

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು.

BRUHATH BANGALORE MAHANAGARA PALIKE

FORMATE -02

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUE DATE

Sl	DESCRIPTION	DETAILS
1	Name of the work	Drilling of Borewell in Bhuvaneshwari Nagara area in Bagalagunte Ward No 14
2	Sanction Estimate Cost Rs.in Lakhs	52.00 Lakhs
3	Tender amount Rs. In Lakhs (Including T.P)	4042044.00
4	Time Given to complete the tender work in Days From-To	26.02.2021 to 25.05.2021
5	Progress achieved during the given tender period Rs.in Lakhs	NO
6	Balance Progress amount to be completed during EOT Rs.in Lakhs	52.0 Lakhs
7	EOT Required to complete the balance work in Days, From-To	253 Days 26.05.2021 to 20.04.2022
8	Penalty to be levied per day (0.10% per day for the balance progress amount i.e column (6) maximum up to 10% of the tendered amount	Rs 10/day

Note : To substanciate financial progress i.e column No. (5)relavent records viz M.B Bill form etc., to be shown to the EOT approving authority for confirmation.

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB DIVISION

EXECUTIVE ENGINEER
Dasarahalli Division